



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT Council of San Benito County Governments

Construction Management Report No. 11
April, 2010



Construction Start Date: June 1, 2009
Contract Completion Date: August 3, 2010
Contractors Expected Completion: Mid July 2010
Percent Completed to Date: 60%
Time Elapsed on Project: 73%

Project Team:

Owner:	Council of San Benito County Governments
Design:	URS
Construction Management:	MNS Engineers, Inc.
General Contractor:	Pavex Construction Division (Graniterock)
Contract Oversight:	Caltrans

Construction Activity during April consisted of the following:

1. Digging of #2 Section from Sta 94+20 to Sta 134+00 on Stage 2
2. Placement of Class 2 Base on Traveled Way Section Stage 2
3. Finishing Fence on Stage 1 Side
4. Stage 1 Access Roads



• Grinding @ Shore Rd



Grinding of the widening at Shore Rd.



Pavex digging Stage 2 Traveled way



Construction Activity in May will consist of the following:

- Class 2 placement in Stage 2 Traveled way
- Widening at Shore Rd and at Tri Cal
- Finish Stage 1 Fencing
- Drainage Systems on Stage 2
- Grading Access Roads for Stage 2
- Overlay on Roadway on CCO 10
- Lighting at Hudner Ln and Shore Rd