



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT

Council of San Benito County Governments

Construction Management Report No. 15
August, 2010



Construction Start Date: June 1, 2009
Contract Completion Date: August 13, 2010
Contractors Expected Completion August 16, 2010
Percent Completed to Date: 100%
Time Elapsed on Project: 100%

Project Team:

Owner:	Council of San Benito County Governments
Design:	URS
Construction Management:	MNS Engineers, Inc.
General Contractor:	Pavex Construction Division (Graniterock)
Contract Oversight:	Caltrans

Construction Activity during August consisted of the following:

- 1. Finished Stage 2 Fence**
- 2. Finished Stage 2 Drainage**
- 3. Lights turned on at Hudner and Shore**
- 4. Placed Roadside Signs**
- 5. Removed Construction Signage**



New Signs at Shore Rd Intersection



Stage 2 Drainage



Intersection @ Shore with New Signs



Intersection @ Hudner Ln. with New Signs



Stage 2 Fence @ Tri Cal



All Construction activity for Hwy 25 is now complete, all Construction Signs are down with all the regulatory signs are in place and the Hwy is back to a 55 mph zone.