



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT

Council of San Benito County Governments

Construction Management Report No. 03
August, 2009



Construction Start Date: June 1, 2009
Expected Completion Date: May 5, 2010
Percent Completed to Date: 20%
Time Elapsed on Project: 27%

Project Team:

Owner: Council of San Benito County Governments
Design: URS
Construction Management: MNS Engineers, Inc.
General Contractor: Pavex Construction Division (Graniterock)
Contract Oversight: Caltrans

Construction Activity during August consisted of the following:

- Grading of New Drainage Ditch
- Grading Embankments on Stage 1
- Paving On Stage 1 Shoulder
- Shoulder Widening on Stage 1 Side
- Placement of Class 2 Aggregate Base
- Placement of Class 3 Aggregate Base on Access Roads
- Placement of Fabric on Access Roads





Placement of fabric on Stage 1 Access Roads



Pavex Digging Stage 1 Travel Way



Pavex Grinding on Stage 1 Travel Way



Pavex Paving Stage 1 Shoulder



Construction Activity in September will consist of the following:

- Install Stage 1 Construction Barrier
- Place Aggregate Base on Stage 1 Travel Way
- Place Class 3 Aggregate on Access Roads
- Install Drainage Systems on Stage 1
- Minor Concrete Work
- Paving on Stage 1 Travel Way

