



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT Council of San Benito County Governments

Construction Management Report No. 08
January, 2010



Construction Start Date: June 1, 2009
Expected Completion Date: May 5, 2010
Percent Completed to Date: 55%
Time Elapsed on Project: 60%

Project Team:

Owner: Council of San Benito County Governments
Design: URS
Construction Management: MNS Engineers, Inc.
General Contractor: Pavex Construction Division (Graniterock)
Contract Oversight: Caltrans

Construction Activity during January consisted of the following:

- Finish Grading of Shoulder Widening and Traveled Way Sections on Stage 2
- Paving Shoulder Widening and Traveled Way Sections on Stage 2
- Patching work on Stage 1 Headwalls



- Pavex Paving Stage 2 Traveled Way



Paving on Stage 2 Shoulder



Paving on Stage 2 Shoulder



Construction Activity in February will consist of the following:

- Paving on Stage 2 Shoulder and Traveled Way
- Placement of K Rail from Shore Rd to end of job
- Pave Shoulder Widening & Traveled Way
- Minor Concrete Work
- Grading Embankments on Stage 2
- Drainage Systems on Stage 2
- Grading Access Roads for Stage 2

Due to the extreme wet weather we have had on the job the contractor has not done much work on the site other than making sure all SWPPP requirements are kept up and in place. Contractor hopes for February to be a productive month for the project.