



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT

Council of San Benito County Governments

Construction Management Report No. 14
July, 2010



Construction Start Date: June 1, 2009
Contract Completion Date: August 13, 2010
Contractors Expected Completion August 16, 2010
Percent Completed to Date: 95%
Time Elapsed on Project: 100%

Project Team:

Owner:	Council of San Benito County Governments
Design:	URS
Construction Management:	MNS Engineers, Inc.
General Contractor:	Pavex Construction Division (Graniterock)
Contract Oversight:	Caltrans

Construction Activity during July consisted of the following:

- 1. Finished Overlay for CCO 10 (Night work)**
- 2. Finished Final Stripe (Night Work)**
- 3. Tau II Crash Cushions (Night Work)**
- 4. Placed Concrete Barrier in Center Median (Night Work)**
- 5. Finished Stage 2 Access Roads (Day Time)**
- 6. Finished Stage 2 Drainage (Day Time)**



Final Stripe and Crash Cushion at Grant Line Rd.



Hwy 25 Northbound with K Rail and Final Stripe (Finished Product)



Intersection at Hudner Ln new Turn Lanes and Acceleration Lane



Hudner Ln with new Metal Beam Guardrail



Turn Lanes for Tri Cal



Construction Activity in August will consist of the following:

- **Finish Placing Concrete Barrier (Night Work)**
- **Install Tau II Crash Cushions (Night Work)**
- **Finish Access Roads on Stage 2**
- **Install Metal Beam Guardrail**
- **Install Final Roadside Signs**
- **Complete Punchlist for Stage 2**
- **Install Fencing on Stage 2**