



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT

Council of San Benito County Governments

Construction Management Report No. 10
March, 2010



Construction Start Date: June 1, 2009
Contract Completion Date: August 3, 2010
Contractor Expected Completion: June 2010
Percent Completed to Date: 60%
Time Elapsed on Project: 70%

Project Team:

Owner: Council of San Benito County Governments
Design: URS
Construction Management: MNS Engineers, Inc.
General Contractor: Pavex Construction Division (Graniterock)
Contract Oversight: Caltrans

Construction Activity during March consisted of the following:

- Moved K Rail on Stage 2 Side
- Grinding on Stage 2 from Sta 94+20 to Sta 136(End of job)
- Finishing Class 3 Base on Stage 1 Access Roads
- Beginning to dig Traveled way section on Stage 2 from 94+20 to End of job
- Placement of Fence on Stage 1



• Grinding @ Shore Rd



Grinding the widening at Shore Rd.



Paving digging Stage 2 traveled way



Construction Activity in April will consist of the following:

- Digging of Traveled way section on Stage 2
- Class 2 placement in Stage 2 Traveled way
- Widening at Shore Rd
- Finish Stage 1 Fencing
- Drainage Systems on Stage 2
- Grading Access Roads for Stage 2