



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT Council of San Benito County Governments

Construction Management Report No. 06
November, 2009



Construction Start Date: June 1, 2009
Expected Completion Date: May 5, 2010
Percent Completed to Date: 50%
Time Elapsed on Project: 53%

Project Team:

Owner: Council of San Benito County Governments
Design: URS
Construction Management: MNS Engineers, Inc.
General Contractor: Pavex Construction Division (Graniterock)
Contract Oversight: Caltrans

Construction Activity during November consisted of the following:

- Placement of Headwalls on Stage 1
- Digging Shoulder widening on Stage 2
- Grading Access Rd on Stage 2
- Installing Drainage Systems on Stage 2
- Grading Embankments on Stage 2
- Hydro seeding on Stage 1
- Stage 2 Striping
- Relocate Stage 1 K Rail to Stage 2

Drainage System at Shore Rd with new Headwal





Stage 2 Traveled Way



Flared End and RSP drainage Rock on Stage 1



Embankment and Shoulder Widening on Stage 2



Headwall on Stage 1 Drainage



Construction Activity in December will consist of the following:

- Place Class 2 base on Shoulder Widening
- Place Class 2 Base on Traveled way Stage 2
- Pave Shoulder Widening & Traveled Way
- Minor Concrete Work
- Grading Embankments on Stage 2
- Drainage Systems on Stage 2
- Grading Access Roads for Stage 2
- Paving at Grant Line Rd