



# HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT Council of San Benito County Governments

Construction Management Report No. 07  
December, 2009



Construction Start Date: June 1, 2009  
Expected Completion Date: May 5, 2010  
Percent Completed to Date: 55%  
Time Elapsed on Project: 57%

Project Team:

Owner: Council of San Benito County Governments  
Design: URS  
Construction Management: MNS Engineers, Inc.  
General Contractor: Pavex Construction Division (Graniterock)  
Contract Oversight: Caltrans

Construction Activity during December consisted of the following:

- Placement of Headwalls on Stage 1
- Digging Shoulder widening on Stage 2
- Grading Access Rd on Stage 2
- Grading Embankments on Stage 2
- Hydro seeding on Stage 1



Drainage System at Shore Rd with new Headwall



Stage 1 Hydro seeding



Shoulder Widening on Stage 2



Embankment on Stage 2



Paving Stage 2 Shoulder



Construction Activity in January will consist of the following:

- Paving on Stage 2 Shoulder and Traveled Way
- Placement of K Rail from Shore Rd to end of job
- Pave Shoulder Widening & Traveled Way
- Minor Concrete Work
- Grading Embankments on Stage 2
- Drainage Systems on Stage 2
- Grading Access Roads for Stage 2
- Paving at Grant Line Rd

Rain has slowed the project a little but the Contractor still believes the project will be done by the projected completion date.