



# HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT Council of San Benito County Governments

Construction Management Report No. 09  
February, 2010



Construction Start Date: June 1, 2009

Expected Completion Date (Contractor Sch. weather permitting): June 6, 2010

Contractual Completion Date (due to rain delays, as of 3-5-10): July 23, 2010

Percent Completed to Date: 55%

Time Elapsed on Project: 60%

Project Team:

Owner:	Council of San Benito County Governments
Design:	URS
Construction Management:	MNS Engineers, Inc.
General Contractor:	Pavex Construction Division (Graniterock)
Contract Oversight:	Caltrans

Construction Activity during February consisted of the following:

- No work done on project during the month of February due to rain and wet soil conditions. No work is possible due to saturated soil conditions along the roadway embankments and access road locations.
- Work has continued with the development of a contract change order for Pavex to provide a full roadway asphalt overlay. It is anticipated that this work may be able to be done in April (night time temperatures permitting)
- Redesign work and a subsequent change order were completed to allow for a break in the median barrier at Grant Line Rd. This work will be carried out in the spring, after the AC overlay has been completed.

Due to the extreme wet weather on the job the contractor has not been able to proceed with contract work on the site other than making sure all SWPPP and Site Safety requirements are kept up and in place. Contractor hopes for March to be a productive month for the project (weather permitting).