



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT Council of San Benito County Governments

Construction Management Report No. 02
July, 2009



Construction Start Date: June 1, 2009
Expected Completion Date: May 5, 2010
Percent Completed to Date: 15%
Time Elapsed on Project: 19%

Project Team:

Owner: Council of San Benito County Governments
Design: URS
Construction Management: MNS Engineers, Inc.
General Contractor: Pavex Construction Division (Graniterock)
Contract Oversight: Caltrans

Construction Activity during July consisted of the following:

- Grading of New Drainage Ditch
- Grading Embankments on Stage 1
- Removal of Old Headwalls and Drainage Pipes
- Grading New Access Roads
- Shoulder Widening on Stage 1 Side
- Placement of Class 2 Aggregate Base





Compaction on Access Road



Embankment Area at Shore Road



Pavex Checking Grade



Pavex Placing Base on Shoulder



Construction Activity in August will consist of the following:

- Construction Staking
- Install Stage 1 Construction Barrier
- Place Aggregate Base on Stage 1 Shoulder
- Place Class 3 Aggregate on Access Roads
- Install Drainage Systems on Stage 1
- Minor Concrete Work on Drainage Systems

