



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT

Council of San Benito County Governments

Construction Management Report No. 01
June, 2009



Construction Start Date: June 1, 2009
Expected Completion Date: April 30, 2010
Percent Completed to Date: 5%

Construction Activity during June consisted of the following:

- Construction Area Signs
- Clearing and Grubbing
- Install New Fencing on Southbound Side
- Landscaping and Irrigation at Park and Ride
- Rumble Strip Removal
- Rumble Strip Paving
- Southbound Temporary Striping



Construction Area Signs



New Fencing



Remove / Re-pave Rumble Strips



Stage 1 Temporary Striping



Construction Activity in July will consist of the following:

- Construction Staking
- Install Stage 1 Construction Barrier
- Build Southbound Embankments
- Excavate New Access Roads
- Excavate New Drainage Ditch
- Begin Southbound Shoulder Widening

Project Team:

Owner:	Council of San Benito County Governments
Design:	URS
Construction Management:	MNS Engineers
General Contractor:	Pavex Construction Division (Graniterock)
Contract Oversight:	Caltrans

