



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT

Council of San Benito County Governments

Construction Management Report No. 13
June, 2010



Construction Start Date: June 1, 2009
Contract Completion Date: August 3, 2010
Contractors Expected Completion August 16, 2010
Percent Completed to Date: 85%
Time Elapsed on Project: 90%

Project Team:

Owner:	Council of San Benito County Governments
Design:	URS
Construction Management:	MNS Engineers, Inc.
General Contractor:	Pavex Construction Division (Graniterock)
Contract Oversight:	Caltrans

Construction Activity during June consisted of the following:

- 1. Finish Contract Paving at Shore Rd and Traveled way 94+20 to 136+00**
- 2. Lighting at Shore Rd and Hudner Ln**
- 3. Drainage Systems on Stage 2**
- 4. Stage 2 Access Roads**
- 5. Finish Stage 1 Drainage and Punch list Items**
- 6. Digout and repair of failed sections of Hwy 25**
- 7. Overlay of Hwy 25 CCO 10**



Widening at Shore Rd.



New Lighting at Shore Rd and Hwy 25



Overlay on Hwy 25 with new Turn Lane on to Shore Rd



Shore Rd Intersection Overlay



Overlay with Turn Lane to Hwy 25 Northbound