



HIGHWAY 25 SAFETY AND OPERATIONAL ENHANCEMENTS PROJECT

Council of San Benito County Governments

Construction Management Report No. 12
May, 2010



Construction Start Date: June 1, 2009
Contract Completion Date: August 3, 2010
Contractors Expected Completion July 30, 2010
Percent Completed to Date: 70%
Time Elapsed on Project: 75%

Project Team:

Owner:	Council of San Benito County Governments
Design:	URS
Construction Management:	MNS Engineers, Inc.
General Contractor:	Pavex Construction Division (Graniterock)
Contract Oversight:	Caltrans

Construction Activity during May consisted of the following:

- 1. Widening at Shore Rd and Tri Cal**
- 2. Placement of Class 2 Base on Stage 2 Traveled way**
- 3. Placement of Class 2 Base on widening at Shore Rd and Tri Cal**
- 4. Finishing Fence on Stage 1 Side**
- 5. Lighting at Shore Rd and Hudner (Bores under Hwy 25)**
- 6. Stage 2 Drainage**
- 7. Patching of K Rail**





•
Stage 1 Fence



Stage 2 Traveled way section placement of Class 2 Base



Widening at Tri Cal



Widening At Shore Rd. Stage 2



Construction Activity in June will consist of the following:

- **Stage 2 Drainage**
- **Paving Traveled way and widening at Shore and Tri Cal**
- **Paving on Driveways at Location 2 and 3**
- **Grading Access Roads for Stage 2**
- **Overlay of Hwy 25 Starting June 21st**
- **Lighting at Hudner Ln and Shore Rd**
- **K Rail move to final position**
- **Final Traffic Stripe**
- **Grading of Embankments from Sta 94+20 to end of Job**
- **Traffic Loops on Hwy 25**